

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2ND QUARTER, CY 2016**


Province, City or Municipality: La Trinidad, Benguet

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
1. Improvement of Barangay Road at Alapang Proper toward Pulas area	Alapang	400,000.00				399,956.07		for award
2. Improvement of Tangki Barangay Road (Phase II) near Assembly of God, Lamut, Beckel	Beckel	300,000.00				299,940.00		awarded
3. Improvement of Community Road near Apollo Pancit Canton, Puguis	Puguis	300,000.00	6/13/2016	6/28/2016	90%	299,946.13		ongoing
4. Improvement/Rehabilitation of Cruz-Tawang Road, Cruz	Cruz	600,000.00				599,842.86		for award
5. Improvement/Rehabilitation of Lubas Barangay Road	Lubas	700,000.00				699,344.18		for award
6. Rehabilitation of Trading Post Road, Pico	Pico	3,000,000.00	9-Jun-16	8/23/2016	5%	2,999,291.97		ongoing
7. Improvement of Drainage Canal at Bayabas, Pico (near Mangusan Area)	Pico	200,000.00	13-Jun-16	7/13/2016	100%	199,974.01		completed
8. Repair of Gutters at Longlong E/S	Puguis	50,000.00	11-Jun-16	6/16/2016	100%	50,000.00		completed
9. Improvement of Alapang Multi-purpose Building	Alapang	600,000.00				600,000.00		for award
10. Improvement of Strawberry Valley Hotel & Restaurant	Betag	2,000,000.00	6-Jun-16	11/16/2016	10%	1,999,983.67		ongoing
11. Rehabilitation of Footpath at Payew, Sadag	Bahong	100,000.00				100,000.00		for BAC Award
12. Repair of Footpath at Riverside, Bahong	Bahong	200,000.00				200,000.00		for BAC Award
13. Concreting of Footpath at Boted, Tawang, Phase II	Tawang	100,000.00				99,969.19		for bidding
14. 5 Dental Chairs - Additional	Mun. Wide	4,000,000.00	Feb. 1, 2016			325,000.00		for issuance of NOA
15. Concreting of Road from Pinespark to Tebteb, Balili	Balili	1,500,000.00	13-Jun-16	10/7/2016	-	1,499,996.67		ongoing
16. Concreting of Road at C. Balili (from Bugtong's to Bataclao's Area)	Balili	400,000.00	13-Jun-16	7/20/2016	85%	399,963.02		ongoing
17. Concreting of Tebteb Agrarian Reform Road I (Phase I), Balili	Balili	200,000.00	2-Jun-16	6/16/2016	100%	199,843.19		completed
18. Concreting of Bridge Approaches at Central Balili	Balili	500,000.00				499,990.36		for award
19. Concreting of Footpath at Duakan, Bahong, Phase II	Bahong	50,000.00	13-Jun-16	6/21/2016	90%	50,000.00		ongoing
20. Concreting of Toyong Road, Pico	Pico	500,000.00	13-Jun-16	7/13/2016	-	499,907.39		ongoing
21. Construction of Sidewalk with Pipe Railings at Bineng Elementary School	Bineng	300,000.00				299,964.31		for award

22. Construction of Multi-purpose Shed w/ Platform at Cojuran, Bineng	Bineng	150,000.00				149,961.35		awarded
23. Completion of Cell 3 at the Ecological SWM Facility	Alno	5,500,000.00				5,500,000.00		for award
24. Construction of Creek slope protection at Papasok, Tawang (near Orasing Area)	Tawang	150,000.00	3-Jun-16	6/20/2016	100%	149,230.03		completed
25. Construction of Farm to Market Road slope Protection at Timoy, Puguis	Puguis	450,000.00	11-Apr-16	5/16/2016	100%	445,931.09		completed
26. Construction of Flood Control at Lower Riverside, Ambiong	Ambiong	300,000.00	13-Jun-16	7/7/2016	85%	299,814.78		ongoing
27. Construction of Drainage Canal concrete cover at Jugaw, Tomay, Bahong	Bahong	100,000.00				100,000.00		for award
28. Construction of Drainage Canal at Tebteb, Balili (near Langbis area)	Balili	150,000.00				149,973.77		for award
29. Construction of Footpath at Bahong, Bahong	Bahong	100,000.00				100,000.00		for award
30. Construction of Footpath w/ railings & improvement of DC near Tagle Luminang towards Tawang E/S, Purok 3, Banig	Tawang	150,000.00				149,134.20		ongoing
31. Construction of Footpath w/ railings at Riverside, Alno	Alno	200,000.00				200,000.00		ongoing
32. Construction of Footpath w/ Drainage Canal along Baeng at Riverside, Alno	Alno	100,000.00				100,000.00		for award
33. Construction of Footbridge at Ampasit, Tomay, Bahong	Bahong	100,000.00				100,000.00		for bidding
34. Construction of Footbridge at Bajani-Cojuran, Bineng	Bineng	150,000.00				149,973.88		awarded
14. Installation of Footpath Railings, Bahong (from Mae to Anoding Area)	Bahong	90,000.00	13-Jun-16	6/23/2016	90%	90,000.00		ongoing
15. Installation of Steel Footpath along Garoy's area, Bahong	Bahong	60,000.00	13-Jun-16	6/21/2016	90%	60,000.00		ongoing
TOTAL		23,750,000.00				20,066,932.12		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


IMELDA E. GRUPO
Municipal Budget Officer


BENEDICT P. PINEDA
Municipal Engineer


ROMEO K. SALDA
Municipal Mayor