

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 3RD QUARTER, CY 2016**

Province, City or Municipality: La Trinidad, Benguet

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
1. Improvement of Barangay Road at Alapang Proper toward Pulas area	Alapang	400,000.00	17-Sep-16	25-Oct-16	50%	399,956.07		ongoing
2. Improvement of Tangki Barangay Road (Phase II) near Assembly of God, Lamut, Beckel	Beckel	300,000.00	29-Jul-16	10-Aug-16	100	299,500.83		completed
3. Improvement of Community Road near Apollo Pancit Canton, Puguis	Puguis	300,000.00	6/13/2016	6/28/2016	90%	298,864.11		completed
4. Improvement/Rehabilitation of Cruz-Tawang Road, Cruz	Cruz	600,000.00	17-Sep-16	10/24/2016	10%	599,842.86		ongoing
5. Improvement/Rehabilitation of Lubas Barangay Road	Lubas	700,000.00	17-Sep-16	10/24/2016	10%	699,344.18		ongoing
6. Rehabilitation of Trading Post Road, Pico	Pico	3,000,000.00	9-Jun-16	8/23/2016	75%	2,999,291.97		ongoing
7. Improvement of Drainage Canal at Bayabas, Pico (near Mangusan Area)	Pico	200,000.00	13-Jun-16	7/13/2016	100%	199,426.94		completed
8. Improvement of Drainage Canal along Cabanao, Shilan	Shilan	200,000.00				199,971.97		for award
9. Repair of Gutters at Longlong E/S	Puguis	50,000.00	11-Jun-16	6/16/2016	100%	50,000.00		completed
10. Improvement of Daycare Multi-purpose Ground at Sitio Kesbeng	Poblacion	600,000.00				599,928.36		for bidding
9. Improvement of Alapang Multi-purpose Building	Alapang	600,000.00	28-Sep-16	12/19/2016		600,000.00		ongoing
10. Improvement of Shilan Multi-purpose Hall	Shilan	600,000.00				599,993.72		for award
11. Improvement of Strawberry Valley Hotel & Restaurant	Betag	2,000,000.00	6-Jun-16	11/16/2016	75%	1,999,983.67		ongoing
11. Rehabilitation of Footpath at Payew, Sadag	Bahong	100,000.00	5-Aug-16	8/17/2016	100%	99,574.74		completed
12. Repair of Footpath at Riverside, Bahong	Bahong	200,000.00	8-Aug-16	8/30/2016	100%	200,000.00		completed
13. Concreting of Footpath at Boted, Tawang, Phase II	Tawang	100,000.00				99,969.19		for bidding
14. 5 Dental Chairs - Additional	Mun. Wide	400,000.00	Feb. 1, 2016			370,850.00		for issuance of NOA
15. Purchase of Solid Waste Management Equipment	Mun. Wide	600,000.00				600,000.00		
15. Concreting of Road from Pinespark to Tebteb, Balili	Balili	1,500,000.00	13-Jun-16	10/7/2016	50%	1,499,996.67		ongoing
16. Concreting of Road at C. Balili (from Bugtong's to Bataclao's Area)	Balili	400,000.00	13-Jun-16	7/20/2016	100%	399,685.09		completed
17. Concreting of Tebteb Agrarian Reform Road I (Phase I), Balili	Balili	200,000.00	2-Jun-16	6/16/2016	100%	199,578.00		completed
18. Concreting of Bridge Approaches at Central Balili	Balili	500,000.00	8-Aug-16	8/30/2016	100%	499,990.36		completed

19. Concreting of Footpath at Duakan, Bahong, Phase II	Bahong	50,000.00	13-Jun-16	6/21/2016	100%	49,477.81	completed
20. Concreting of Toyong Road, Pico	Pico	500,000.00	13-Jun-16	7/13/2016	50%	499,907.39	ongoing
21. Construction of Sidewalk with Pipe Railings at Bineng Elementary School	Bineng	300,000.00	22-Sep-16	10/7/2016	10%	299,964.31	ongoing
22. Construction of Multi-purpose Shed w/ Platform at Cojuran, Bineng	Bineng	150,000.00	7-Aug-16	8/30/2016		149,961.35	ongoing
23. Completion of Cell 3 at the Ecological SWM Facility	Alno	5,500,000.00	30-Sep-16	2/1/2017		5,500,000.00	ongoing
24. Construction of Creek slope protection at Papasok, Tawang (near Orasing Area)	Tawang	150,000.00	3-Jun-16	6/20/2016	100%	148,558.66	completed
25. Construction of Farm to Market Road slope Protection at Timoy, Puguis	Puguis	450,000.00	11-Apr-16	5/16/2016	100%	445,931.09	completed
26. Construction of Flood Control at Lower Riverside, Ambiong	Ambiong	300,000.00	13-Jun-16	7/7/2016	100%	299,061.12	completed
27. Construction of Drainage Canal concrete cover at Jugaw, Tomay, Bahong	Bahong	100,000.00	4-Aug-16	8/11/2016	100%	99,740.09	completed
28. Construction of Drainage Canal at Cosaran, Wangal	Wangal	300,000.00				299,970.89	for awarding
28. Construction of Drainage Canal at Tebteb, Balili (near Langbis area)	Balili	150,000.00	27-Jul-16	8/10/2016	100%	149,239.25	completed
29. Construction of Footpath at Purok Conet towards Balukas E/S	Beckel	150,000.00				149,750.23	awarded
29. Construction of Footpath at Bahong, Bahong	Bahong	100,000.00	11-Aug-16	10/11/2016	100%	100,000.00	completed
30. Construction of Footpath near Kiako's area towards Tawang E/S, Tawang	Tawang	100,000.00				99,966.51	awarded
30. Construction of Footpath w/ railings & improvement of DC near Tagle Luminang towards Tawang E/S, Purok 3, Banig	Tawang	150,000.00	13-Jun-16	7/25/2016	100%	148,583.00	completed
31. Construction of Footpath w/ railings at Riverside, Alno	Alno	200,000.00	13-Jun-16	7/4/2016	100%	199,276.54	completed
32. Construction of Footpath w/ Drainage Canal along Baeng at Riverside, Alno	Alno	100,000.00	23-Aug-16	8/30/2016	100%	99,548.54	completed
33. Construction of Footbridge at Ampasit, Tomay, Bahong	Bahong	100,000.00				100,000.00	awarded
34. Construction of Footbridge at Bajani-Cojuran, Bineng	Bineng	150,000.00	7-Aug-16	9/2/2016		149,973.88	ongoing
35. Domestic Water System	Mun. Wide	856,509.11	23-Sep-16	11/7/2016	50%	125,922.31	ongoing
14. Installation of Footpath Railings, Bahong (from Mae to Anoding Area)	Bahong	90,000.00	13-Jun-16	6/23/2016	100%	89,501.92	completed
15. Installation of Steel Footpath along Garoy's area, Bahong	Bahong	60,000.00	13-Jun-16	6/21/2016	100%	59,513.66	completed
<b>TOTAL</b>		<b>23,556,509.11</b>				<b>22,779,597.28</b>	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**IMELDA E. GRUPO**  
Municipal Budget Officer

  
**BENEDICT P. PINEDA**  
Municipal Engineer

  
**ROMEO K. SALDA**  
Municipal Mayor