

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2ND QUARTER, CY 2017**


Province, City or Municipality: La Trinidad, Benguet

No.	Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
MOOE									
1	Concreting of Road with Drainage Canal at Central Balili	Balili	699,987.70						for award
2	Concreting of Barangay Road at Banig, Purok 2, Tawang	Tawang	99,975.74	18-May-17	05-Jun-17	100%	99,413.65		
3	Improvement of Upper Riverside Road, Ambiong	Ambiong	744,941.53						for award
4	Improvement of Road at Peril, Pico	Pico	499,909.21	23-Jun-17	14-Aug-17	40%			
5	Concreting of Benguet National High School Main Entrance	Wangal	369,845.08						for award
6	Improvement of Benguet National High School Annex Ground, Phase I, Bineng	Bineng	699,949.74						for award
Total MOOE			3,114,609.00				99,413.65		
Capital Outlay									
1	Construction of Footpath w/ Railings at Sitio Riverside, Alno	Alno	145,000.00						for award
2	Construction of Drainage Canal at Riverside, Ambiong	Ambiong	299,895.39						for award
3	Construction of Alapang Covered Court	Alapang	699,954.14						awaits DPWH implementation
4	Installation of Intake Tank at Alno SWM	Alno	200,000.00						for bidding
5	Purchase of Shredder, Poblacion	Poblacion	700,000.00						
6	Purchase of Shredder, Tawang	Tawang	700,000.00						
7	Purchase of Solid Waste Management Truck	Mun. Wide	14,000,000.00						
Total Capital Outlay			16,744,849.53				-		
TOTAL 20% MDF			19,859,458.53				99,413.65		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


IMELDA E. GRUPO
 Municipal Budget Officer


BENEDICT P. PINEDA
 Municipal Engineer


ROMEO K. SALDA
 Municipal Mayor